

Project Status Report

Client: Town of Richmond

Date: August 9, 2016

To: Supervisor Nathan Van Bortel and Town Board Members

Time Period of Project Status Report: July 13, 2016 to August 9, 2016

The following is a summary of the status of the projects that Chatfield Engineers is completing on your behalf during the time period indicated above:

1. East Lake Road Water Project

CE #11-998

Work for the water main project (Contract A) has continued with two (2) work crews from Randsco Pipeline. One of the Randsco Pipeline crews are finishing the installation of the 10" water main along East Lake Road (approximately 6,000 lf of main remains to be installed) and the second crew is installing water services, beginning in the Deyo Drive area and they are working south. A restoration crew will begin work following the installation of the water services.

Work related to the Tank Contract (Contract B) has been on hold until the tank manufacture can arrive on site. Work on the tank is anticipated to begin on September 6, 2016.

Both Contractors are doing an excellent job so far and have been a pleasure to work with. They have addressed resident's concerns in a professional and timely manner as the concerns have been brought forward.

The second sign up session for water services will take place on August 30, 2016 with representatives from the Monroe County Water Authority and Chatfield Engineers. There will be one additional sign up session that will be scheduled by the MCWA.

The following Payment Application needs to be approved by the Town Board at the August 9, 2016 Town Board Meeting:

Contract A: Water Main (Randsco)	Pay App. No. 2	\$470,901.84
Contract B: Water Storage Tank (Highlander)	No Pay App	

The next Job Progress Meeting is this Thursday August 11, 2016 at 1:00 p.m. at the Richmond Town Hall.

As always if you have questions please have them directed to Jon Hinman at our office at 585-227-6040 or by email at jhinman@chatfieldengineers.com

2. Ashley/White Road Water Project

CE #11-1004

All work has been completed on the Project including the restoration of surfaces.

Payment application No. 7 should be held until our office receives the final closeout paperwork from Rizzo and they have addressed the remaining miscellaneous punch list items.



3. Richmond General Engineering

CE #11-1012

Nothing new to report.

4. Big Tree Road Water Service Area

CE #13-1086

Nothing new to report.

5. Drainage Improvement Project

CE #15-1167

Nothing new to report.

Prepared By:



Jonathan D. Hinman

Copies by Email Only to:

Supervisor Nathan VanBortel and Town Board Members
Tom Fleig, Town Highway Superintendent
Linda Grace, Town Clerk
Lisa Bennett, Town Assessor
Diane Arena, Town Bookkeeper
Stu Brown, Stuart I. Brown Associates
Bill Reemtsen, Stuart I. Brown Associates
Kathy Dear, Stuart I. Brown Associates
Paul R. Chatfield, P.E., Chatfield Engineers, P.C.

